


### **Project Benefits**



- Fast, frequent, reliable service in congested I-5 corridor - 28 minutes from Lynnwood Transit Center to downtown
- Generates over 74,000 weekday boardings system-wide by 2035
- Connects Shoreline, Mountlake Terrace, and Lynnwood to regional Link system
- Serves existing transit centers at Mountlake Terrace and Lynnwood Transit Center
- TOD opportunities at 185<sup>th</sup> Street and Lynnwood Transit Center
- Revenue service to start in Q4 2023



## **Project Budget**




Financial Snapshot	Millions
Project Budget	\$487.9
Committed	\$178.7 (37%)
Incurred	\$89.9 (18%)

Financials as of December 2016

- Project Budget is currently only authorized through Phase Gate 4 (Enter Final Design)
- Does not include Construction phase budget until Phase Gate 5 (Establish Baseline 4Q17)

# Working Schedule






## **Station Design Open Houses**



- Three open houses (Shoreline, Mountlake Terrace & Lynnwood)
  - Over 400 attendees
- Online Open House 3,750 participants
- 177 written comments
- 650 station name suggestions





### **Summary of Public Comments**



- General positivity and excitement for the project
- Interest in planned access at and to stations
  - need for more bike and car parking
- Concerns about traffic congestion and road safety at station areas



### **Final Design Status**



#### **DESIGN**


- Civil final design consultant
- Systems final design consultant

#### CONSTRUCTION

- Two civil packages
- One system-wide systems package

#### CONSTRUCTION MANAGEMENT

- Civil CM consultant
- Systems CM Consultant
- Currently near 60% Design Completion




# **Value Engineering**



- Typically performed between 30% and 60% design
- Collaboration between Designers and GC/CM contractors

- Significant VE ideas that are being implemented:
  - Track realignment at Northgate Station
  - I-5 Crossing alignment
  - Parking garage optimization
  - Lynnwood Transit Center Station



Original Alignment

LAMBIOCRAFIC MARCHAR AND ALIGNMENT

PARTIAL STRINGTON

NAME

NAM

Track realignment at Northgate Station

I-5 Crossing alignment

### **Tree Replacement Assessment**



- ST will replace many more trees than will be removed
- Five jurisdictions each with different replacement requirements. Continue to work with jurisdictions to maximize replacement opportunities.
- Construction of guideway and stations require the removal of trees along the entire 8.5 mile corridor
  - # Trees Removed 5,800 7,600 # Trees Replaced 12,500 - 60,500
- Two-thirds of removed trees are in WSDOT right of way




# Mitigation Strategies

SOUNDTRANSIT
RIDE THE WAVE

- Roadside Master Plan
- Strategic replacement plantings
- Community outreach
- Community partnering opportunities







# **Property Acquisition Status**



Anticipated Acquisitions	Anticipated Relocations
430	107

Board Approved to Date	Closings to Date	Relocations Completed to Date
95	21	15

- Certification of all necessary parcels is expected by May.
- Real estate price escalation is approximately 15% higher than anticipated based on closed transactions.
- Lengthy property acquisition process in Snohomish County may create schedule constraints.

# **Agreements and Permitting - Cities**



- Seattle
  - Transit Way Agreement
  - Street Improvement Permit (SIP)
- Shoreline
  - Transit Way Agreement
  - Special Use Permit (SUP)
- Mountlake Terrace
  - Transit Way Agreement
  - Conditional Use Permit (CUP)
- Lynnwood
  - Development & Transit Way Agreement

July

August

April

August

April

August

# **Agreements and Permitting - WSDOT**



Airspace Lease

Submit application
 May 2017

Lease executed May 2018

Project Development Approval July 2018

Operations & Maintenance Agreement July 2018

FHWA is involved in all WSDOT approvals related to I-5

# **Agreements - Federal**



- Full Funding Grant Agreement (FFGA) anticipated for \$1.1 billion of project funding
- FTA conducted Risk Assessments required prior to FFGA
  - February 2017
  - September 2017
- FFGA Application Submittal November 2017
- FFGA Execution May 2018
- All "Critical" Local Agreements/Permits must be executed prior to approval of FFGA application

## **Top Risks**



- Third party approvals Cities, WSDOT, FHWA
- ROW acquisition in time for construction
- Construction market conditions price escalation, shortages
- Differing site and underground utility conditions

# **Next Steps**



Complete 60% design reviews	Q2 2017
Complete ROW Certification	Q2 2017
Complete land use permits/agreements with cities	Q3 2017
Baseline Project	Q4 2017
Complete 100% design & ROW acquisition,	
execute FFGA with FTA, and begin construction	Q3 2018
Begin revenue service	Q4 2023

