



Safety Certification Audit Report August 21, 2023

Projects: East Link Extension Contract E320

Audit Type: Safety and Security Audit Profiles 3000

PREPARED BY (TALSON):

Norman Jones – Auditor

Date: July 18, 2023

Robert Farrow – Auditor

July 24, 2023

APPROVED BY (TALSON):

Kenneth Brzozowski – Project Manager

Date: July 31, 2023

APPROVED FOR ISSUE (SOUND TRANSIT):

Patrick Johnson – ST Director, Audit Division

Date: July 31, 2023



Safety Certification Audit Report

Contents

I. EXECUTIVE SUMMARY	3
II. SCOPE AND METHODOLOGY	3
III. FINDINGS	5
IV. OBSERVATIONS	5
V. CONCLUSIONS / REQUIREMENTS	6
VI. AUDIT RESPONSE FORM (ARF).....	6
VII. DISTRIBUTION	7

Safety Certification Audit Report

I. EXECUTIVE SUMMARY

Commencing in June 2023 and extending through July 2023, Talson Solutions, LLC (Talson) performed a desktop Safety and Security Certification Audit (SSCA) of Sound Transit's East Link Extension project, specifically contract E320. The audit was performed on behalf of the Sound Transit's Audit Division and focused on the following areas:

Audit Profile 3000 – Construction Conformance Verification

- Verify construction hazards are mitigated according to the hazard analyses and the "Safety and Security Requirements" SSIMS fields
- Evaluate evidence that construction conformance mitigation has been achieved, inspected, and documented
- Key documents to be reviewed include inspection reports, resident engineer summary memos, photos, product data sheets, and other notable info.

Talson found that activities being performed by Sound Transit generally align with the safety and security certification processes and plans with noted exceptions. The sum impact of the audit testing resulted in **no (0) findings** and **one (1) observation** relating to the accuracy and availability of uploaded documentation and references within the Safety and Security Information Management System (SSIMS) Project Dashboard.

II. SCOPE AND METHODOLOGY

The audit was conducted to ensure that system hazards are effectively identified from preliminary engineering to revenue service, inclusive of Certifiable Item traceability and mitigation efforts. A Closeout Briefing was facilitated on May 31, 2023, with project team members, Sound Transit management, and Washington State Department of Transportation's (WSDOT) Rail Safety Oversight Program Administrators (SSO). Continued discussions relating to the preliminary observation and potential corrective actions followed the Closeout Briefing.

Notable documentation referenced during the audit included:

- Agency Safety and Security Certification Plan (SSCP), dated August 2018
- Agency Safety and Security Management Plan (SSMP), dated February 2017
- Preliminary Hazard Analysis (PHA), dated November 29, 2017
- SSIMS Project Dashboard
- Construction conformance verifications and Levels 1 & 2 testing documentation¹

Talson's audit activities included the following for the performance of the audit:

- Reviewed certifiable items within SSIMS

¹ Levels 1 and 2 testing ensure specific components and machinery are operating safely and effectively.

Safety Certification Audit Report

- Prepared Audit Profile 3000 SSCA Checklist for each project, inclusive of 15% stratified sampling of certifiable items
- Assessed relevant documentation including SSCP, SSMP, and PHA
- Identified verification methods within the SSCA Checklists along with audit results
- Conducted a Closeout Briefing
- Produced audit report draft and final reporting

Safety and Security certifiable items within Sound Transit's SSIMS database were selected for conformance testing specific to the following Certifiable Elements: Communications; Fare Collection Equipment; Fire Life Safety; Guideway; Parking Garage; Stations; Safety & Security Plans, Procedures, & Training; Traffic Control.

The Audit Profile Description includes the following areas of audit focus and testing:

Audit Profile 3000 – Construction Conformance Verification:

The purpose of the Safety/Security Certification Audit Profile 3000 is to verify that system safety aspects of projects, equipment, and operational considerations are sufficiently constructed and functioning according to designs and mitigation efforts. Conformance and component testing reports must be uploaded into SSIMS.

Talson selected 15% (47) of the 316 closed Certifiable Items that were populated in SSIMS during the June 2023 timeframe for Safety and Security Audit Profiles 3000. Verification testing was done through assessing data within the SSIMS dashboard utilizing the following ratings as part of the audit process and are noted within the Audit Checklist:

- **Acceptable:** No deviation from the implemented SSCP or SSMP standards.
- **Conditionally Acceptable:** Minor deviation of the implemented SSCP /SSMP standard and unlikely to result in a nonconforming product or service.
- **Unacceptable:** A significant breakdown or partial breakdown in processes that resulted in a nonconforming product or service. Corrective action must be documented formally and include a root cause analysis.

Ratings below "Acceptable" may or may not equate to the assignment of an audit finding based on the judgment of the auditor. If an audit finding is assigned, justification for the finding will be listed in Section III of the audit report.

Safety Audit Profile 3000 Verification Testing Results:

A sampling of construction conformance testing Certifiable Items within SSIMS resulted in:

- *Acceptable* testing for 14 out of 30 (47%)
- *Conditionally Acceptable* testing for 15 out of 30 (50%)
- *Unacceptable* testing for 1 out of 30 (3%)

Safety Certification Audit Report

Safety Audit Profile 3000 Summary of Preliminary Audit Findings						
Total Cls	IDs Sampled	Acceptable	Unacceptable	Conditionally Acceptable	Not Applicable	Comments
245	30	14	1	15	0	Doc Reference / Upload

Security Audit Profile 3000 Verification Testing Results:

Sampling of construction conformance testing Certifiable Items within SSIMs resulted in:

- *Acceptable* testing for 12 out of 19 (71%)
- *Conditionally Acceptable* testing for 5 out of 19 (29%)

Security Audit Profile 3000 Summary of Preliminary Audit Findings						
Total Cls	IDs Sampled	Acceptable	Unacceptable	Conditionally Acceptable	Not Applicable	Comments
129	17	12	0	5	0	Doc Reference / Upload

III. FINDINGS

The audit resulted in no findings.

IV. OBSERVATIONS

The audit resulted in the following observation:

Observation No. 1


A safety certifiable item (ID No. 345) form within SSIMS had no reference to the construction conformance nor supporting documentation. This has been marked as Unacceptable.

Certifiable item forms within SSIMS had missing references to uploaded documents and listed files that were not uploaded or located. These have been marked as Conditional Acceptable within the audit checklist and shared with Sound Transit staff.

- **Safety Audit Profile 3000**: 1 out of 30 samples (3%) had zero references and documentation
- **Safety Audit Profile 3000**: 15 out of 30 samples (50%) had missing or incomplete documentation
- **Security Audit Profile 3000**: 5 out of 17 samples (29%) had missing or incomplete documentation

Safety Certification Audit Report

The below example is a SSIMS screen shot depicting the missing document reference:



V. CONCLUSIONS / REQUIREMENTS

Talsion found that the overall certification activities align to the Agency's SSCP with minor exceptions for suggested enhancements and additions to document references within SSIMS. Comments regarding the noted observations should be provided within thirty (30) days after the issuance of the Final Audit Report.

VI. AUDIT RESPONSE FORM (ARF)

This audit report identified no findings and one (1) observation that requires a response from the appropriate Sound Transit staff.

Observations can be addressed separately, but a management corrective action should be submitted within 30 days of the final distribution of this report and corresponding ARFs. Verification of conforming corrective action and root cause explanation will be reviewed by Talsion upon submission of the ARFs by Sound Transit.

Below are the definitions of both a Finding and an Observation, along with the acceptable response requirements.

Definitions:

A. **Findings** indicate areas where Sound Transit or another entity is non-compliant with its own established policy, plan, procedure and/or regulation and which must be corrected, and documented in writing on a corrective action plan. Action plans should also include a specific, measurable amount of time it will take to correct the issue and reduce risk.

B. **Observations** do not mean the issue is deficient; however, the auditor has determined that the issue poses the potential risks of becoming a finding in the future if recommended changes are not put in place to prevent occurrence.

Safety Certification Audit Report

VII. DISTRIBUTION:

Safety and Security Audit
Dates:

June 2023 – July 2023

Organization:

Sound Transit

(Auditee)

Responsible Party:

Branden Porter, Director, Transportation Safety & Security *(Auditee)*

Talson Auditor(s):

Ken Brzozowski, Norman Jones, and Robert Farrow

(Auditors)

Report To:

- Branden Porter, Director, Transportation Safety & Security

Distribution List:

- Mary Cummings, DCEO & Chief Administrative Officer
- David Wright, Chief Safety Officer, Safety Department
- Ron Lewis, Executive Director, DECM
- Eric Beckman, Executive Director, PSO
- Kerry Pihlstrom, Chief Engineer, PSO
- Erin Brumbaugh, Deputy Director, Transportation Safety & Security
- Jodi Mitchell, ST Deputy Director – Safety Business Processes, Transportation Safety & Security
- Matt Mitchell, ST Manager, Transportation Safety & Security
- Heather Wright, Deputy Director, Audit Division
- Michael Flood, ST Senior Auditor, Audit Division
- Molly Hughes, WSDOT State Safety Oversight Program Administrator
- Andrew Royer, WSDOT State Safety Oversight Program Administrator

Attachments:

- Safety AP 3000 Checklist
- Security AP 3000 Checklist
- SSCA Audit Response Form (ARF)