

WSLE Programmatic Agreement Mitigation Commitments Schedule (As of 2025 Q4)

Stipulation Number	Stipulation Title	Deliverable	Deliverable Review Type	Anticipated Quarter of Completion
X (10)	Construction Protection Plan for Historic Properties (CPPHP)	CPPHP Report	Draft	TBD - in progress
X (10)	Construction Protection Plan for Historic Properties (CPPHP)	Historic Property Inspections	Memo	TBD - in progress
XII (12)	Interpretation of Tribally Important Places in the Duwamish River Valley and Surrounding Environs	Interpretive Program	Draft	Q3 2026
XIII (13)	Native Plantings and Plant Salvage	List of native plants and planting locations	Draft	TBD - in progress
XIV (14)	Enthographic Collections	Scope of work and funding request (from Tribe)	n/a	Q1 2028
XV (15)	Traditional Transportation Gathering	Plan	Draft	Q3 2026
XVI (16)	Identification and Evaluation of Archaeological Properties	Archaeological Treatment Plan	Final	Plan Complete - Implementation Ongoing
XVI (16)	Identification and Evaluation of Archaeological Properties	Archaeological Monitoring Plan	Final	Plan Complete - Implementation Ongoing
XVIII (18)	Public Interpretation of the Transportation, Social, Economic, and Cultural history of the Duwamish River/Waterway Corridor in the Duwamish Segment Area	Plan	Draft	Q3 2026
XIX (19)	Historic Context Study of the Industrial Development of West Seattle and the Duwamish Waterway Vicinity	Historic Context	Draft	Q1 2026
XX (20)	Mitigation for All Demolished Resources	DAHP Level II Documentation	Draft	TBD
XXI (21)	Mitigation for Adverse Effects to Cettolin House, 4022 32nd Avenue Southwest (WISAARD ID 721984)	Historic Context	Draft	Q1 2026
XXII (22)	Historic Database Infrastructure Support	Monetary support to DAHP and City of Seattle	n/a	Q1 2026
XXVI (26)	Cultural Resources Orientation	Training	Final	Complete
XXVII (27)	Reviewing and Reporting of Agreement Implementation	Annual Meeting	n/a	Q1 2026