Stride Bus Rapid Transit Update and BRT Maintenance Base Project to be Built

Board of Directors
August 26, 2021



Why we are here

- BRT program readiness
- Potential cost reduction concepts
- Near term look ahead: actions through October
- Bus Maintenance Base Project to be Built Decision




Program Readiness

Stride Program Readiness

Formal project definition

- Environmental complete
- Scope refined through preliminary engineering
- Selecting Project(s) to be Built decisions needed to advance program





Stride Program Readiness - continued

Board Realignment Direction: Aggressive schedule

- 2025: Bus Base North
- 2026: I-405 South (S1), NE 85th (part of S2), and SR 522 BRT (S3)
- 2027: I-405 North (S2)
- 2034: Parking, except for Kingsgate (2035) and Lake Forest Park (2044)

Numerous pending actions needed



Stride Schedule

March 2021: Program was trending toward 2026/27

Paused actions: delayed and limited resources

Now: Additional five months delay, now trending towards 2027

- Identifying strategies to accelerate schedule
- Design and construction methods and duration
- Sound Transit policies and procedures
- Partners: expedited review and permitting

Numerous Committee and Board actions are needed over the coming months



Cost Reduction Concepts and Project Definition

Stride: Cost Estimate Comparison

In millions, 2019\$

	2019	2020	2021 updated after TriUnity review
I-405 BRT (S1 & S2)	\$1,088	\$1,039	No change
SR 522/NE 145 th (S3)	\$658	\$544	No change
Bus Base North	\$208	\$238	\$290

Stride

Realignment:

- Current estimates and schedule are consistent with the Realignment Affordable Schedule
- Limited additional cost savings opportunities beyond those already incorporated into project development
- Value engineering will continue during final design as a cost containment and efficiency strategy



I-405 Stride

Realignment:

- Parking deferral reduces near term program costs by ~\$125-150m
 - Kingsgate (2035): 400 stall expansion structure
 - North Renton (2034): 200 stalls surface
 - South Renton (2034): 700 stalls structure


I-405 Stride

Potential cost reductions:


- Tukwila Station: retain connection to existing light rail station immediately to the north and eliminate connection to the south
 - ~\$5m potential savings
- Brickyard Station: retain connection to existing park and ride to the west and eliminate connection to east
 - ~\$10-15m potential savings

No decision today – address when baseline project

Tukwila International Boulevard Station



Brickyard Station





SR 522 Stride

Project Development Refinements

- Reduced project costs by over \$100m (-17%)
 - Reduced extent of BAT lanes
 - Optimized intersections
 - Partnerships

Realignment:

- Parking deferred to 2034/2044 reduces near term costs by ~\$150-175m
 - Lake Forest Park (2044): 300 stall structure
 - Kenmore (2034): 300 stall structure
 - Bothell (2034): 300 stall structure

Pending Project Actions

Stride BRT

Today's Actions

- Bus Base North: Project to be built
- General Engineering Consultant: Increase capacity to originally planned

Stride

September and October Actions

I-405 BRT (S1 & S2):

- Project to be built
- Tukwila International Blvd Station: WSDOT Project Development Task Order

SR 522 BRT (S3):

- Project to be built
- Right of way acquisition initial group
- UW Bothell, City of Bothell, and Shoreline funding agreements



BRT Maintenance Base ("Bus Base North"):

Selecting the Project to be Built

Bus Rapid Transit Maintenance Base

Background

- Approved by voters as part of ST3
- Critical to the operation of Bus Rapid Transit on I-405 and SR 522/145th
- August 2020: State Environmental Policy Act (SEPA) Determination of Nonsignificance (DNS) issued

Bus Rapid Transit Maintenance Base Description

- Property located in City of Bothell, Canyon Park subarea
- Accommodation for up to 120 buses
- Accommodations for conversion to Battery Electric fleet
- Facility includes:
 - Maintenance for buses
 - Parking for employee vehicles
 - Above-ground fuel facilities
 - Bus wash building
 - Fencing and landscaping
 - Security booth, lighting, and stormwater management.



Next Steps

- Today: Consider selection of the project to be built recommendation
- 3Q 2021 Initiate final design
- 4Q 2022 Complete acquisition of property rights and obtain environmental permits
- Late 2022 Board action on project baseline
- 4Q 2023 Obtain Conditional Use Permit from City of Bothell

Thank you.



soundtransit.org





