Readiness and Sequence for Link Openings in 2024+

Board of Directors 7/27/2023



Today's presentation

- Briefing today in advance of Board actions in August
- Progress on readiness for Lynnwood Link Extension (LLE) and East Link Starter Line (ELSL) openings in 2024
- Sequence for openings in 2025 and 2026





Link light rail N Everett Lynnwood-Angle Lake Mukilteo Redmond Technology-South Bellevue Tacoma Dome-St Joseph Sounder trains Lynnwood 1 N Everett-Seattle Edmonds Bothell ST Express buses Woodinville Shoreline - Current routes facility Redmond Seattle Bellevue Mercer Island Issaguali Renton Burien Kent Kent/ Des Moines Tacoma Federal Auburn Way Fife Sumner Puyallup

System overview

- 1 Line to Lynnwood (LLE)
- Line Eastside (ELSL)
 - Operations & Maintenance Facilities
 (OMFs) in Sodo and Bellevue;
 Maintenance of Way (MOW) facility in
 North Seattle
- LLE is on schedule to open with service constraints in Fall 2024.
- ELSL could be open with service constraints in Spring 2024 pending Board approval in August.

akewood

Upcoming Board Actions

August

- August 3 REO: Brief update on East Link Starter Line to answer REO Board members' questions
- August 10 SEC: Action for do-pass recommendation to the Board to approve East Link Starter Line and the sequence of project openings in 2024+
- → August 24 Board: Action to approve East Link Starter Line, including direction on service levels to include in the 2024 Service Plan

October

- October 5 REO: Presentation and recommendation to Board on 2024 Service Plan adoption
- → October 26 Board: Action to adopt the 2024 Service Plan, including LLE and ELSL service levels



Project Sequencing 2024-2026

Recommended sequence of project openings:

 ELSL
 LLE
 DRLE / ELE 190
 FWLE

 Spring 2024
 Fall 2024
 2025
 2026

Note: Available service-ready vehicles will limit service levels and size of available train sets on all extension openings regardless of project sequencing until ELE I90 is open and vehicles can access both OMF Central and OMF East



Considerations for Sequence of Openings

Benefits

- Maximizes aligning opening dates with partner agencies' bus service changes and union selections
- Creates cadence of project openings to build staffing capacity, experience, and process improvements
- Puts ELSL assets into service sooner to maximize warranty periods and begin daily maintenance for passenger service

Risks

- Federal and state review requires resources outside ST control
- Vehicle and staffing resources will remain closely monitored to ensure adequate resources in time for pre-revenue service and opening
- Sufficient resources needed to ensure all work is complete and ready for safe and reliable openings



East Link Starter Line Readiness

Infrastructure

On track to complete construction and testing on schedule

Vehicles

- 23 vehicles needed and available for revenue service and spare ratio
- Enough storage space available at OMF East

Resourcing

Hiring status as of 07/21/2023:

Total	82% filled of	Critical	82% filled of ~90 needed
positions	~180 target; trending up	positions	

Confidence level of filling the rest: high



East Link Starter Line Readiness

Proposed Initial Service Level

16 hours/day, 10-minute peak and off-peak headways, 2-car train sets

Anticipated Ridership

At 16 hours/day, approximately 6,000+ average weekday boardings

Financial and Systemwide Impacts

- No projected cost increase associated with opening the ELSL in March 2024
- If ELSL opens in March 2024, no projected impact on other projects



Lynnwood Link Extension Readiness

Infrastructure

On track to complete construction and testing on schedule

Vehicles

- 99 vehicles available for revenue service (79 + 20% spare ratio)
- Limited storage space available at OMF Central and/or on the 1 Line mainline (additional space needed for retrofits and commissioning new vehicles)

Resourcing

Hiring status as of 07/21/2023:

Total	70% filled of ~130 needed for	Critical	66% filled of ~85 needed
positions	LLE; trending up	positions	

Confidence level of filling the rest by opening day: medium



Lynnwood Link Extension Readiness

Proposed Initial Service Level

 20 hours/day, 8- to 9-minute peak headways with 10- and 15-minute off-peak headways, 50/50 combination of 3- and 4-car train sets (analysis still underway to confirm)

Anticipated Ridership

100,000-136,000 average weekday boardings on 1 Line

Financial and Systemwide Impacts

- No projected cost increase associated with opening LLE in Fall 2024
- The LLE opening in Fall 2024 is not expected to have any impact on the projects in construction according to the planned sequence



Work Beyond Construction

Focus on safety, reliability, and passenger needs

Activities before opening

- Operator training & certification
- Simulated service & system validation
- Safety, ridership development, and community readiness communications
- General Transit Feed Specification updates
- Operational trials & simulations
- Safety certification
- Transition care and custody of assets

Activities after opening

- Adjust rider information to address newly identified passenger needs
- Daily monitoring and adjustments to the Standard Operating Procedures, Standard Maintenance Procedures
- Daily monitoring and adjustments to the technology systems that support daily operations



Pathway to Board Approval

Action: Approve ELSL as project Action: Adopt 2024 Service Presentation: update on 2024 opening in Spring 2024 with Plan openings, focus on proposed initial service level; ST2 initial service levels Includes: **Openings Sequence Strategy** - supermajority needed -Action: none LLF and FLSL service levels August 10 SEC October 5 REO **December 21** Full Board October 26 Full Board August 3 August 24 Full Board Presentation: 2024 Service Plan **Presentation:** System readiness **Action**: Approve 2024 Budget status for ELSL and LLE including activation and **Action:** Recommendation to operations of ELSL and LLE Action: Recommendation on adopt 2024 Service Plan ELSL as project opening in Spring 2024



Thank you.



soundtransit.org



